

**BRUHAT BANGALORE MAHANAGARA PALIKE**Engineering Department
COMPLETION REPORT

1	Completion Report of the work of :	Consultancy service for Preparation of Detailed Project Report (DPR) for the works in ward no -04 "under Chief Minister Nava Nagarothana Grants Annexure -02 Package -06"		
2	Sanctioned Estimate No. And Date	JOB NUMBER		
3	Name of the Contractor	M/s Silicon Consulting Engineers.		
4	Time Stipulated for Completion of work	4 weeks,		
5	Date of Commencement	2/11/2019		
6	Date of Completion:	01/12/2019		
7	Measurement Recorded			
	M.B No	2224		
	Page No	222391 to 391/1		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe. Engineer	SACHIN. HP.		
	2) Asst. Engineer	Ramasangeetha.		
	Estimate Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
	175,000/-	175,000/-	-	-
				Remarks

1) Certified that the above work has been completed with in the stipulated time Stated in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramasangeetha
ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

SACHIN. HP.
ASST. EXE. ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE